

Updates

Date: 3/16/2018 **Status:** Reviewed - Follow-up Required

Author: Crowdus, Kory

Notes:

Release on location from contractor company. Follow-up is required.

Updated Volume: None at the time of this update

Date: 3/23/2018 **Status:** Inspection

Author: Schiermeister, Robin

Notes:

Arrived on site at 11:05 on 3-20-2018. It was cloudy. The release consisted of a high pH solution. The area where it spilled was delineated by taking samples and comparing the pH of them to the high pH solution. The responsible party took samples every 10 square feet. The contaminated area was over-excavated 5-10 feet and fresh scoria was laid down. The contaminated material was then disposed of. It appears that the contamination remained on the pad and there were no signs of contamination outside the location. No further follow-up is needed.

Updated Volume: None at the time of this update