



OVERFILL EQUIPMENT INSPECTION – AUTOMATIC SHUTOFF DEVICE

NORTH DAKOTA DEPARTMENT OF ENVIRONMENTAL QUALITY
 DIVISION OF WASTE MANAGEMENT - UST PROGRAM
 SFN 62218 (09/2022)

Telephone: 701-328-5166
 Fax: 701-328-5200
 Email: ndust@nd.gov
 Website: <https://deq.nd.gov/wm>

This data sheet is for inspecting automatic shut off devices. See PEI/RP1200-17, Section 7 for inspection procedures.

Clear Form

FACILITY INFORMATION

Facility Name	Telephone Number		
Address	City	State	ZIP Code

SUMP TESTER INFORMATION

Name of Tester	Name of Company		
Address	City	State	Zip Code
Telephone Number	Email Address		

AUTOMATIC SHUTOFF DEVICE INSPECTION

Date of Test:						
Tank ID						
Tank Volume, gallons						
Tank Diameter, inches						
Drop tube removed from tank?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Drop tube and float mechanisms free of debris?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Float moves freely without binding and poppet moves into flow path?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Bypass valve in the drop tube open and free of blockage (if present)?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Flapper adjusted to shut off flow at 95% capacity?	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Pass/Fail Criteria: A "No" to any item indicates a test failure.						
Test Results	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Comments:						